EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Anjanadri Layou Surrounding area in ward no. 06 Thanisandra
2	Amount of Work Portion	69,58,099.00
3	Estimated Cost	200.00 Lakhs
4	Name of Contractor	Sri. Vinayaka Builders Prop: Kumar Raju K
5	Agreement No	186 / 19.12.21
6	No and date under which work order issued	EE/BTP/BBMP/WO/186/2020-21 Date: 03.02.2021
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	60 J.
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	688 days 4.6.21 - 12.4.23.
15	Date of recommending time limit applied for 680 Days.	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	40 J.
18	Probable time required for completion of remaining work	Work completed
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Village and also due to Lockdown, Hence EOT may be sanctioned without penalty. + modified Work
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as Per AEs recommendation with Nominal penality.

Assistant Engineer
Ward No. 06(Thanisandra)ಪಾಲಿಕೆ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ

Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Byatarayananura Sub Division, Bangalore-24.
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೃ.ಬ.ಮ.ಪ., ಬಂಗಳೂರು-24

Chief Engineer
Yelahanka Zone, Bangalore-92.
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Work order date : 03.02.2021

Time limit as per W.O. : 120 Day (4 months)

Date of completion as per W.O. : 03.06.2021

Actual work completion : 12.04.2023

Delay

fm - 04.06.2021 to 03.06.2022.		365 days
fm. 04.06.22 to 30.06.22		27 "
July.22	→	31
Aug - 22	→	31
Sep - 22	→	30
Oct - 22	→	31
Nov - 22	→	30
Dec - 22	→	31
Jan - 2023	→	31
feb - 2023	→	28
Mar - 2023	→	31
Apr - 2023	→	12

678 days + 2 = 680

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Scanned by CamScanner